

ठाणे महानगरपालिका, ठाणे

बी.एस.यु.पी.कक्ष - २९५
सार्वजनिक बांधकाम विभाग
दि. २५/११/१९

बी.एस.यु.पी.योजनेबाबत माहिती


बी.एस.यु.पी.-१ अंतर्गत ९४२६ सदनिका बांधण्यासाठी रू. ३३७.५५ कोटी रकमेच्या व बी.एस.यु.पी.-२ अंतर्गत ८२२ सदनिका बांधण्यासाठी रू. ३४.४२ कोटी रकमेच्या सविस्तर प्रकल्प अहवालास केंद्र शासनाने मंजूरी दिलेली आहे. बी.एस.यु.पी.अंतर्गत खालील प्रकल्प सुरू असून प्रकल्पांची माहिती खालील तक्त्यात दिलेली आहे.

| अनु. क्र. | ठेकेदाराचे नाव व पत्ता | अंदाजखर्च रू. कोटी | निविदा खर्च रू. कोटी |
|-----------|--|--------------------|----------------------|
| | बी.एस.यु.पी.-१ | | |
| १ | एम.एम.आर.डी.ए. प्लॉट, तुळशीधाम मे.सुप्रीम इन्फ्रास्ट्रक्चर इंडिया लि. जे.व्ही. मे. चावला इंटरनॅल्ड कं. ८, भवानी सर्किसेस इंडस्ट्रियल इस्टेट, पवई, मुंबई- ४०० ०७६. | ६७.७५ | ७१.९९ |
| २ | सिद्धार्थनगर मे.एम.टी.फड जे.व्ही. मे.रेनबो कन्स्ट्रक्शन ओमकार अपार्टमेंट, ब्लॉक नं. ४, तळ मजला, प्लॉट नं. ६४/६५, सेक्टर २०/सी., एरोली, नवी मुंबई- ४०० ७०८. | २१.५९ | २३.१३ |
| ३ | महात्माफुले नगर मे.बिटकॉन इंडिया इन्फ्रास्ट्रक्चर जे.व्ही. मे. जय कन्स्ट्रक्शन २१९, शामकमल / सी- दुसरा मजला, बी.एन. अगरवाल मार्केट, विलेपार्ले (पू.), मुंबई- ४०० ०५८. | १२.७० | १३.६ |
| ४ | खारटन मे.शिवम परिवार डेव्हेलोपर्स प्रा.लि. १, वॉशिंगटन प्लाझा आफिस, एस.व्ही.रोड, गोरेगाव (प.), मुंबई- ४०० ०६२. | १४.९६ | १५.८६ |

| अनु. क्र. | | ठेकेदाराचे नाव व पत्ता | अंदाजखर्च रु. कोटी | निविदा खर्च रु. कोटी |
|-----------|-------------------------------------|--|-----------------------|----------------------------|
| | बी.एस.यु.पी.-२ | | | |
| १ | एम.एम.आर.डी.ए.प्लॉट- २, तुळशीधाम | मे.शायोना कॉर्पोरेशन ३/१४, रूची अपार्टमेंट, सिंपोली, चिकूवाडी, बोरीवली (प.), मुंबई- ४०० ०९२. | २०.४९ | २२.३० |
| २ | कौसा | मे.एम.टी.फड जे.व्ही. मे.रेनबो कन्स्ट्रक्शन ओमकार अपार्टमेंट, ब्लॉक नं. ४, तळ मजला, प्लॉट नं. ६४/६५, सेक्टर २०/सी., एरोली, नवी मुंबई- ४०० ७०८. | २९.७० | ३२.९७ |

बी.एस.यु.पी.-२ प्रकल्पांतर्गत एम.एम.आर.डी.ए. प्लॉट-२ (तुळशीधाम) व कौसा येथे ८२२ सदनिका बांधण्यात आलेल्या असून सदर प्रकल्प पूर्ण झालेला आहे. सदनिका धारकांना सदनिका हस्तांतरण करण्याची प्रक्रीया सुरू आहे.

बी.एस.यु.पी.योजनेचा अभियान कालावधी मार्च २०१२ पर्यंत असल्याने बी.एस.यु.पी.-१ अंतर्गत एकूण ४६२१ सदनिका बांधण्याचा मानस आहे. सदर प्रकल्पामधील १८३२ सदनिकांची कामे सुरू करण्यात आलेली असून एम.एम.आर.डी.ए. प्लॉट (तुळशीधाम) येथे ५२५ सदनिका बांधून पूर्ण झालेल्या आहेत त्यापैकी २६५ सदनिकांचे लाभार्थ्यांना हस्तांतरण करण्यात आलेले आहे व उर्वरित सदनिकांचे हस्तांतरण करण्याची प्रक्रीया सुरू आहे. सिद्धार्थनगर येथे २६० सदनिका बांधून पूर्ण झालेले असून सदनिकांचे हस्तांतरण करण्याची प्रक्रीया सुरू आहे. अशा प्रकारे एकूण ७८५ सदनिकांची कामे पूर्ण झालेली आहेत व उर्वरित सदनिकांची कामे सुरू असून वेगवेगळ्या टप्प्यावर आहेत.



टिम लिडर,

बी.एस.यु.पी.कक्ष


THANE MUNICIPAL CORPORATION, THANE
MONTHLY PROGRESS REPORT
Present status of BSUP schemes upto 12th Aug 2011

Dr. 12.08.2011

श्री. १३.०८.११ - २०११

| Sr no | Scheme Construction of Bldg for housing) | Sanctioned By GCI | | | | Present status | | | | Status of Tendering | | | # work is not started reasons thereof | # tenders are yet to be invited reasons thereof | Progress of work | Remarks |
|----------------|--|-------------------|-------------------------|-------------------|-------------------------------------|------------------------|-------------------------------|---------------------------|----|---------------------|----|--|---------------------------------------|---|------------------|--|
| | | Project Cost | Approved Dwelling Units | In progress (DUs) | Up to date Expenditure (Rs. in cr.) | Tenders Approved (DUs) | Tenders invited to be started | Tenders yet to be invited | 11 | 12 | 13 | | | | | |
| 1 | M.M.R.D.A | 2728 | 1277 | 47.67 | 2728 | | | | | | | | | | | Upto date Buildings (525 DUs) construction fully completed. OC of 3 buildings obtained. Buildings started by lottery. 175 tenements keys were handed over to beneficiaries by Hon. Chief Minister & Hon. Secretary (MCHUPA, GOI) on 7th June 2011. |
| 2 | Sudharthnagar | 688 | 260 | 11.23 | 688 | | | | | | | | | | | Upto date: 3Buildings(260 DUs) construction completed. |
| 3 | Mahamphulnagar | 527 | 135 | 2.93 | 527 | | | | | | | | | | | Out of 8 buildings 3 buildings are started 6th slab work of 1 building completed & 2nd slab of 1 building completed. |
| 4 | Kashin | 201.812 Cr | 1180 | 160 | 2.98 | 1180 | | | | | | | | | | Work started Transit Camp constructed PAP's shifted. Work of 2 buildings started RCC done building completed brickwork upto 4th floor done. 1st slab of 1 building completed. |
| 5 | Anandnagar | 2510 | | nil | | 2510 | | | | | | | | | | Tender will be received |
| 6 | final plot no 70 | 270 | | nil | | 270 | | | | | | | | | | Tender will be started after Hon. GB approval |
| 7 | final plot no 42 | 681 | | nil | | 681 | | | | | | | | | | work will be started after Hon. GB approval |
| 8 | Vasthknagar | 270 | | nil | | 270 | | | | | | | | | | work will be started after Hon. GB approval |
| 9 | Majiwade | 572 | | nil | | 572 | | | | | | | | | | work will be started after Hon. GB approval |
| TOTAL of DPR-1 | | 201.81cr | 9426 | 1832 | 64.8 | 5123 | 2780 | 1523 | | | | | | | | Upto date: 9 Buildings (735 DUs) fully completed. 175 tenements keys were handed over to beneficiaries by Hon. Chief Minister & Hon. Secretary (MCHUPA, GOI) on 7th June 2011. |

| Sr no | Scheme Construction of Bldg for (housing) | Sanctioned By GOI | Present status | | | | | | | | Remarks | |
|------------------|---|-------------------|----------------|-------------------------|-------------------|-----------------------------------|-----------------------------------|---|---------------------------|--|---------|---|
| | | | Project Cost | Approved Dwelling Units | In progress (DUs) | Up to date Expenditure Rs. In cr. | Approved works order issued (DUs) | Tenders invited works yet to be started | Tenders yet to be invited | If work is not started reasons thereof | | If tenders are yet to be invited reasons thereof |
| 1 | Construction of Buildings at M.M.R.D.A | 295 | 295 | 20.0 cr | 295 | 0 | 0 | | | | | Upto date, 4 Buildings (295DUs) construction fully completed. Infrastructure work completed Project completed |
| 2 | Construction of Buildings at Kausa | 527 | 527 | 22.30cr | 527 | 0 | 0 | | | | | Upto date, 7 Buildings (525 DUs) construction completed Infrastructure work completed Project completed |
| TOTAL of DPR- II | | 34.42cr | 822 | 822 | 42.3 cr | 822 | 0 | 0 | | | | Upto date, 11 Buildings (822 DUs) construction fully completed. Infrastructure work completed 2 Buildings allotted by lottery |


 Teerinder
 BSIUP